



PORT OF MIAMI CRANE MANAGEMENT, INC.
2024 CRANES 4-16 SHUTDOWN SCHEDULE
(MAY 16, 2024)



ID	WBS	Task Name	Duration	Priority	Start	Finish	Predecessors	Resource Names	2024												2025											
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
1	1	2024 Cranes Shutdown Schedule	370 days	0	Mon 12/18/23	Mon 3/10/25			24 Cranes Shutdown Schedule																							
2	1.a	Crane 4	101 days	0	Thu 6/20/24	Fri 10/18/24			<div style="text-align: center;"> Crane 4 </div>																							
3	1.a.1	Champion Sandblasting & Painting	26 days	0	Wed 9/18/24	Fri 10/18/24	67																									
4	1.a.2	Mechanical Refurbishment (Phase 3)	30 days	0	Mon 7/1/24	Mon 8/5/24																										
5	1.a.3	Cabin + Support Replacement	15 days	0	Tue 8/6/24	Thu 8/22/24	4																									
6	1.a.4	Hor Truss Plates Replacement	26 days	0	Mon 7/1/24	Wed 7/31/24	4SS																									
7	1.a.5	Backstay Plates Replacement	20 days	0	Thu 8/1/24	Fri 8/23/24	6																									
8	1.a.6	ABB Swichtgear Room - Crane Relay	2 days	0	Thu 6/20/24	Fri 6/21/24																										
9	1.a.7	ABB Swichtgear Room Main 1A Relay	1 day	0	Mon 7/1/24	Mon 7/1/24																										
10	1.b	Crane 5	144 days	0	Thu 6/20/24	Tue 12/10/24			<div style="text-align: center;"> Crane 5 </div>																							
11	1.b.1	Champion Sandblasting & Painting	20 days	0	Sat 11/16/24	Tue 12/10/24	19																									
12	1.b.2	Mechanical Refurbishment (Phase 3)	30 days	0	Sat 8/24/24	Sat 9/28/24	7																									
13	1.b.3	Backstay Plates Replacement	20 days	0	Sat 8/24/24	Tue 9/17/24	12SS																									
14	1.b.4	Cabin Support Replacement	15 days	0	Mon 9/30/24	Thu 10/17/24	12																									
15	1.b.5	ABB Swichtgear Room - Crane Relay	2 days	0	Thu 6/20/24	Fri 6/21/24																										
16	1.b.6	ABB Swichtgear Room Main 1A Relay	1 day	0	Mon 7/1/24	Mon 7/1/24																										
17	1.b.7	Fiber Optics Cable Replacement	3 days	0	Sat 7/20/24	Tue 7/23/24	48																									
18	1.c	Crane 6	153 days	0	Mon 6/10/24	Wed 12/11/24			<div style="text-align: center;"> Crane 6 </div>																							
19	1.c.1	Champion Sandblasting & Painting	60 days	0	Thu 9/5/24	Fri 11/15/24	27																									
20	1.c.2	Stairs Replacement	20 days	0	Mon 6/10/24	Wed 7/3/24																										
21	1.c.3	Mechanical Refurbishment (Phase 3)	30 days	0	Fri 10/18/24	Fri 11/22/24	14																									
22	1.c.4	Backstay Plates Replacement	20 days	0	Fri 10/18/24	Sat 11/9/24	21SS																									
23	1.c.5	Cabin Support Replacement	15 days	0	Sat 11/23/24	Wed 12/11/24	21																									
24	1.c.6	ABB Swichtgear Room - Crane Relay	2 days	0	Tue 6/25/24	Wed 6/26/24																										
25	1.c.7	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										
26	1.d	Crane 7	60 days	0	Tue 6/25/24	Wed 9/4/24			<div style="text-align: center;"> Crane 7 </div>																							
27	1.d.1	Champion Sandblasting & Painting	53 days	0	Wed 7/3/24	Wed 9/4/24	38																									
28	1.d.2	ABB Swichtgear Room - Crane Relay	2 days	0	Tue 6/25/24	Wed 6/26/24																										
29	1.d.3	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										
30	1.e	Crane 8	72 days	0	Mon 4/29/24	Thu 7/25/24			<div style="text-align: center;"> Crane 8 </div>																							
31	1.e.1	Girder to Jib Connection Repair	38 days	0	Mon 4/29/24	Thu 6/13/24																										
32	1.e.2	Champion Sandblasting & Painting	38 days	0	Mon 4/29/24	Thu 6/13/24	31SS																									
33	1.e.3	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										
34	1.e.4	Fiber Optics Cable Replacement	2 days	0	Wed 7/24/24	Thu 7/25/24	17																									
35	1.f	Crane 9	164 days	0	Mon 12/18/23	Tue 7/2/24			<div style="text-align: center;"> Crane 9 </div>																							

Project: 2024 Cranes 4-16 Shut
Date: Thu 5/16/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			