



PORT OF MIAMI CRANE MANAGEMENT, INC.
2024 CRANES 4-16 SHUTDOWN SCHEDULE
(MAY 16, 2024)



ID	WBS	Task Name	Duration	Priority	Start	Finish	Predecessors	Resource Names	2024												2025											
									Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
36	1.f.1	Champion Sandblasting & Painting	88 days	0	Mon 12/18/23	Mon 4/1/24			Champion Sandblasting & Painting																							
37	1.f.2	ABB Swichtgear Room - Crane Relay	2 days	0	Thu 6/27/24	Fri 6/28/24																										
38	1.f.3	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										
39	1.g	Crane 10	110 days	0	Thu 6/27/24	Tue 11/5/24																										
40	1.g.1	Champion Sandblasting & Painting	15 days	0	Sat 10/19/24	Tue 11/5/24	3																									
41	1.g.2	ABB Swichtgear Room - Crane Relay	2 days	0	Thu 6/27/24	Fri 6/28/24																										
42	1.g.3	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										
43	1.h	Crane 11	275 days	0	Wed 2/28/24	Sat 1/25/25																										
44	1.h.1	Champion Sandblasting & Painting	95 days	0	Wed 2/28/24	Thu 6/20/24			Champion Sandblasting & Painting																							
45	1.h.2	Cabin Replacement	15 days	0	Thu 12/12/24	Mon 12/30/24	23																									
46	1.h.3	ABB Swichtgear Room Main 1A Relay	1 day	0	Mon 7/1/24	Mon 7/1/24																										
47	1.h.4	Short Rail Replacement & Trolley Wheel Alignment	21 days	0	Tue 12/31/24	Sat 1/25/25	45																									
48	1.h.5	Power & Fiber Optics Cable Replacement	5 days	0	Mon 7/15/24	Fri 7/19/24																										
49	1.i	Crane 12	275 days	0	Wed 4/10/24	Mon 3/10/25																										
50	1.i.1	Champion Sandblasting & Painting	14 days	0	Fri 6/21/24	Mon 7/8/24	44																									
51	1.i.2	Cabin Replacement	15 days	0	Mon 1/27/25	Wed 2/12/25	47																									
52	1.i.3	Short Rail Replacement & Trolley Wheel Alignment	21 days	0	Thu 2/13/25	Mon 3/10/25	51																									
53	1.i.4	ABB Swichtgear Room Main 1A Relay	1 day	0	Mon 7/1/24	Mon 7/1/24																										
54	1.i.5	Cabin A/C Replacement	2 days	0	Wed 4/10/24	Thu 4/11/24																										
55	1.j	Crane 13	21 days	0	Mon 7/1/24	Thu 7/25/24																										
56	1.j.1	Champion Sandblasting & Painting	15 days	0	Tue 7/9/24	Thu 7/25/24	50																									
57	1.j.2	ABB Swichtgear Room Main 1A Relay	1 day	0	Mon 7/1/24	Mon 7/1/24																										
58	1.k	Crane 14	117 days	0	Mon 3/25/24	Mon 8/12/24																										
59	1.k.1	Champion Sandblasting & Painting	15 days	0	Fri 7/26/24	Mon 8/12/24	56																									
60	1.k.2	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										
61	1.k.3	Hydraulic Cylinder Replacement	1 day	0	Mon 3/25/24	Mon 3/25/24																										
62	1.l	Crane 15	121 days	0	Sat 4/6/24	Thu 8/29/24																										
63	1.l.1	Champion Sandblasting & Painting	15 days	0	Tue 8/13/24	Thu 8/29/24	59																									
64	1.l.2	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										
65	1.l.3	MH Wire Rope Replacement	2 days	0	Sat 4/6/24	Mon 4/8/24																										
66	1.m	Crane 16	65 days	0	Tue 7/2/24	Tue 9/17/24																										
67	1.m.1	Champion Sandblasting & Painting	15 days	0	Fri 8/30/24	Tue 9/17/24	63																									
68	1.m.2	ABB Swichtgear Room Main 2B Relay	1 day	0	Tue 7/2/24	Tue 7/2/24																										

Project: 2024 Cranes 4-16 Shut
Date: Thu 5/16/24

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			